

Engineering & Operations Committee

Engineering Services Manager's Report

Item 7b October 10, 2022

Construction & Procurement Contracts August 2022

Construction & Procurement Contracts Through August 2022

| Number of Contracts at end of August 2022 | 46 |
|---|--------|
| Total Bid Amount of Contracts in Progress at end of August 2022 | \$457M |
| Contracts Awarded in August 2022 | 1 |
| Contracts With Notice To Proceed Issued in August 2022 | 2 |
| Contracts Completed in August 2022 | 0 |
| Contract Gross Earnings in August 2022 | \$3.9M |

Garvey Reservoir Site Drainage Project Stage 2 – Construction Completion

 Contractor: Kaveh Engineering & Construction

• Contract Amount: \$1.29M

Paid to Date:

99%





Area 6 Storm Water Retention Basins and Improvements

Upper Feeder Bellows Joint Forensic Assessment



Bellows joint 2.5-inch crack




Bellows joint in La Verne

Status of Study Phase Activities for State Water Dependent Areas

| Pr | oject | Action | Schedule | Design Team | Status |
|--|---------------------|----------------------|----------|---------------------|-------------------------------------|
| Sepulveda/Venice Pump Stations Phase 1 | | Feasibility Study | Sep-22 | Carollo | Completed |
| Interconnection between WBMWD & LVMWD | | Feasibility Study | Sep-22 | MWD | Completed |
| Shift of Burbank B-5 Supply to B-5A | | Feasibility Study | Sep-22 | MWD | Completed |
| AVEK HDWB to Supply Westside Agencies | | Feasibility Study | Feb-23 | MWD | Consulting MAs |
| Surface Storage Options | | Reconnaissance Study | Oct-22 | Stantec | On schedule |
| Expansion of Greg Ave. Pumping Operation | | Feasibility Study | Dec-22 | Stantec | On schedule |
| PC-1 Pump Station | | Feasibility Study | Oct-23 | TBD | Consultant selection |
| East-West Conveyance System* | New Pipeline/Tunnel | Feasibility Study | Dec-23 | Brown & Caldwell | Authorize on-call agreement in Oct. |
| | Common Pool | Feasibility Study | | | |
| Desalination* | | Reconnaissance Study | Dec-23 | TBD | RFP selection process |

^{*} Board action items expected by early 2023

Signing Acceptance of CRA Reversionary Quitclaim Deeds for Desert Properties




John D. Dingell, Jr. Conservation, Management, and Recreation Act, Public Law 116-9 (March 12, 2019)



General Manager signs initial 10 quitclaim acceptance documents September 26, 2022

Construction Networking







September 14, 2022 Ontario, CA

Engineering's Mentorship Program - 2022 Graduation Event

10 years of staff development through direct engagement




Engineering and Operations Inspection Trip - 2022

- Planned date: October 26, 2022
- One-day trip
- Planned itinerary:
 - AVEK storage program
 - Key West Branch SWP facilities
 - Jensen plant: 50-year anniversary
 - Sepulveda pumping projects



SWP Oso Pump Plant



SWP East/West Branch Bifurcation

