


Capital Investment Plan Quarterly Report for Period Ending September 2021


Engineering and Operations Committee Item 6a
December 13, 2021

Capital Investment Plan 1st Quarter Summary for FY 2021/22

- 1 Construction contract awarded \$11.6 M
- 1 Procurement contract awarded \$0.5 M
- 7 Professional service agreements authorized \$10.4 M
- Contracts currently underway \$220.7 M
 - 14 construction \$159.5 M
 - 15 procurement \$61.2 M
- CIP fund authorization \$500 M biennial budget
 - \$28.0 M authorized for projects in Q1
 - \$458.3 M total authorized through Q1
 - \$41.7 M available



CIP Performance - FYs 2020/21 & 2021/22



Gene Wash Reservoir Discharge Valve Rehabilitation

- Contract awarded in December 2019
 - Expected completion in March/April 2022
- Current Phase Estimate: \$9.8 M
- Actual for Current Phase: \$5.8 M



Floating platform for underwater work inset photo: diver preparing to work on isolation device

Jensen & Skinner Battery Energy Storage Systems



Proposed BESS site location at the Skinner plant

- Jensen & Skinner plants contract awarded in September 2021
 - Estimated to complete in December 2022
- Current Phase Estimate: \$16.4 M
- Actual for Current Phase: \$0.1 M

CRA Radial Gates Replacement

- Contract awarded in August 2019
 - Completed in August 2021
- Current Phase Estimate: \$15.0 M
- Actual for Current Phase: \$13.2 M



Completed radial gate in operation at Iron Mountain Wasteway

Contract Completion and Change Orders

Contract	Original Contract Amount	Contract Change Orders	Change Order %
Diemer Water Treatment Plant West Basin & Filter Building Rehabilitation	\$38,539,196	\$1,536,504	4.0%
Colorado River Aqueduct – Radial Gates at Seven Facilities	\$10,439,354	\$95,463	0.9%
Total	\$48,978,550		

12-month rolling average change order percent = 1.6%

E&O Committee Street St

Performance Metrics – 1st Quarter of FY 2021/22

Projects w/ Construction Costs < \$3 Million

	Final Design % of Construction	Inspection % of Construction
Target Performance Range	9% to 15%	9% to 15%
Actual Performance	17%	N/A*

Projects w/ Construction Costs > \$3 Million

	Final Design % of Construction	Inspection % of Construction
Target Performance Range	9% to 12%	9% to 12%
Actual Performance	7.2%	10.3%

^{*} No projects were completed in this category during the 1st quarter

Minor Capital Projects

Fiscal Year Appropriation	2016/17 2017/18	2018/19 2019/20	2020/21 2021/22
Amount Appropriated	\$10 M	\$15.5 M	\$15.0 M
Amount Allocated	\$8.3 M	\$15.5 M	\$11.7 M
Expenditures Through September 2021	\$7.2 M	\$10.2 M	\$2.8 M
# of Projects Approved	41	49	35
# of Projects Completed Through September 2021	40	23	0
% of Work Complete	99%	75%	27%

3 projects exceeded 3 years in duration

E&O Committee Item 6a Slide 9 December 13, 2021

