



Engineering & Operations Committee

Engineering Services Manager's Report

Item 7b

August 15, 2022

Construction & Procurement Contracts June 2022

Construction & Procurement Contracts Through June 2022

Number of Contracts at end of June 2022	43
Total Bid Amount of Contracts in Progress at end of June 2022	\$425M
Contracts Awarded in June 2022	2
Contracts With Notice To Proceed Issued in June 2022	4
Contracts Completed in June 2022	0
Contract Gross Earnings in June 2022	\$29.6M

Etiwanda Pipeline Relining Stage 3 – Steel Pipe Procurement Contract

- Contractor:
• Northwest Pipe
- Contract Amount:
\$6,044,896
- Paid to Date:
• 90.0%



Delivery of Pipe to Etiwanda Pipeline Site



West Region Drought Action

- Sepulveda/Venice Pump Stations Phase 1 (30 CFS)
- September Board Action



Project Labor Agreement Update

- Draft agreement transmitted to trades councils
 - July 2022
- First negotiation session
 - August 4, 2022
- Second negotiation session
 - August 24, 2022
- Additional negotiation sessions
 - If necessary
- Board action to consider approval of project labor agreement
 - October 2022



Edmonston Pump Plant Workshop

- 2-day workshop (August 3-4): Bakersfield, CA
- Participants: DWR, MWD and other SWP Contractors
- Subject: Challenges of large valve maintenance and rehabilitation



Engineering and Operations Inspection Trip - 2022

- Planned date: October 20, 2022
- One-day trip
- Planned itinerary:
 - AVEK storage program
 - Key West Branch SWP facilities
 - Jensen plant: 50-year anniversary
 - Sepulveda pumping projects



SWP Oso Pump Plant



SWP East/West
Branch Bifurcation

