



Engineering Services Manager's Report

Engineering and Operations Committee

Item 7b

July 12, 2021

Construction and Procurement Contracts

May 2021

Construction & Procurement Contracts Through May 2021	
Number of Contracts at end of May 2021	38
Total Bid Amount of Contracts in Progress at end of May 2021	\$387M
Contracts Awarded in May 2021	1
Contracts With Notice To Proceed Issued in May 2021	0
Contracts Completed in May 2021	6
Contract Gross Earnings in May 2021	\$5.6M

Diemer West Basin and Filter Building Rehabilitation

- Contract Amount:
 - \$38,539,196
- Contractor:
 - Environmental Const. Inc
- Anticipated Completion Date:
 - July 2021



Diemer West Basin and Filter Building Rehabilitation



Completed rehabilitations to treatment basins and filter pipe galleries

Second Lower Feeder PCCP Rehabilitation – Conical Plug Valve Procurement

- Contract Amount:
 - \$23,750,060
- Vendor:
 - Ebara Corporation
- Anticipated Completion Date:
 - June 2023



Second Lower Feeder PCCP Rehabilitation – Conical Plug Valve Procurement



48-inch valve fabrication and packaging prior to shipment


Second Lower Feeder PCCP Rehabilitation – Conical Plug Valve Procurement



Valve delivery at storage at La Verne warehouse

2021 Member Agency Engineering Managers Forum

- Co-hosted by:
 - Calleguas Municipal Water District
- Theme:
 - Challenges and Innovations
- Conducted on:
 - June 24, 2021
- 41 attendees:
 - Representing 17 Member Agencies



ASCE Region 9 Award
Water & Wastewater Project of the Year
June 24, 2021

**Metropolitan Water District of Southern California
Regional Recycled Water Program**

Advanced Purification Center



