

# Regional Recycled Water Program Quarterly Update

Engineering and Operations Committee Item 6b
September 13, 2021

#### Outline

- Agency coordination/funding
- Environmental planning phase activities
- Opportunities for program acceleration

# **Agency Coordination/Funding**

#### Wastewater Partner



#### **Groundwater Basin Managers**





#### Metropolitan Member Agencies















#### Colorado River Partners








#### Other Key Partners










# Agency Coordination/Funding LACSD/MWD On-going Work

- Amendment #1 approved in November 2020
  - Contributions to Environmental Phase work
- Ongoing LACSD coordination efforts
  - Continuing demonstration plant operation assistance
  - Monitoring for source control/waste residuals
  - Nitrogen pilot and bench scale optimization testing
  - Nitrogen management studies (complete October 2021)
  - Consultant selection process participation



Provide multiple benefits, including water supply reliability benefits for drought-stricken States and communities

- Federal Significant recycled water funding included in the proposed Federal infrastructure bill
  - \$450M total grant fund to be spent over 5 years
  - Projects in the Southwest over \$500M
  - Regional in nature/multiple stakeholders
  - Up to 25% of project cost
- Federal Title XVI Grants continue
- State potential \$700M in drought funding

## Environmental Planning Phase Activities


- Conveyance
  - Consultant agreement authorized in June 2020
  - Identify preferred alignment for CEQA by the end of 2021
- CEQA
  - Reviewing proposals received August 16, 2021
  - Consultant recommendation: October 2021 Board meeting
- Advanced Water Treatment
  - Reviewing proposals received August 18, 2021
  - Consultant recommendation: October 2021 Board meeting
  - DPR Regulatory Framework and Scientific Panel Workshops

## Environmental Planning Phase Activities

- Public Outreach
  - Developed Public Outreach Team Charter document
  - Updating Public Outreach Plan and stakeholder database
  - Stakeholder meetings held with 17 cities on pipeline alignment(s)
  - Significant participation in Water Reuse Conference 2021
- Technical Studies
  - Current Demo Plant tMBR testing complete in September 2021
  - Board authorized consultant agreement for technical support at Demo Plant to study sMBR in August 2021
    - Baseline testing to begin in January 2022

#### **Economic Assessment of Program**

- Los Angeles Economic Development Council job creation report
  - \$8.7B total economic output created
  - 47,000 development related jobs
  - 24,100 construction jobs in So. Calif.
  - \$400M+ State and Local taxes generated
- Ongoing economic activity in So. California
  - \$300M+ annual economic output
  - Over 1,000 total jobs supported




**LAEDC Institute for Applied Economics** 

#### Potential Acceleration of Program

- Alternatives previously developed
  - 2019 Conceptual Planning Report
  - 2019 White Paper No. 1
- Advent of outside funding opportunities
  - Federal funding for large regional program
  - Potential for State funding
- Continuation of dry hydrologic conditions

## Opportunities for Program Acceleration

- Current Implementation approach
  - Linear implementation
    - Design follows CEQA approval
  - Current critical path through:
    - CEQA preparation/certification
    - AWT design/construction
  - Utilizes design-bid-build approach
  - Online date Phase 1: 2032
    - ±100 MGD, indirect potable reuse



## Opportunities for Program Acceleration

- Alternative implementation ideas
  - Begin design on selected program components
    - Concurrent with on-going CEQA process
  - Develop and employ alternative delivery approaches
    - Would allow for concurrent design and construction on key program components
- Benefits to schedule
  - Up to a 2-year advancement on current schedule

## Early start of Design Activities

- Identify key program elements where design could begin
  - Avoid areas with current uncertainties
  - Focus on areas where:
    - CEQA is unlikely to change location, configuration, or impacts of project feature(s)
  - Initial criteria for selection of early-start components
    - Complex permitting
    - Complex ROW acquisition
    - Extensive investigations required
    - Long lead time for design efforts

## Early Start of Design Activities

- Current work activities
  - CEQA and technical studies
  - Undertaken with budgeted O&M
- Begin early-start design work with CIP funding
  - Board action required
    - Authorize out-of-budget CIP funding for current biennium
    - Initial CIP funding for design-related activities only
    - No construction activities

## Alternative Implementation Methodologies

- Conventional Design-Bid-Build (DBB) approach
  - Metropolitan's standard methodology
- Alternative delivery differs from DBB
  - Potential for schedule enhancement
  - Opportunities for owner/contractor collaboration
  - Opportunities for risk sharing/allocation
  - Price certainty prior to design completion
  - Alternative process for contractor selection
    - Typically includes qualifications and pricing

## Pathway to Alternative Delivery

- Secure legislative approval
  - Potential availability: January 2023
    - Assumes process starts in 2022
- Scope of Legislative authority
  - Targeted approach
    - RRWP
    - Drought reliability projects
  - Apply to design and construction activities only
    - Subsequent operations and maintenance by Metropolitan staff
  - Coordinate approach with bargaining units

## **Alternative Delivery**

- Common methods in industry
  - Design Build (DB)
  - Progressive Design Build (PDB)
  - Construction Manager/General Contractor (CMGC)
- Local agencies with authority
  - LACSD
  - West Basin MWD
  - LADWP (project specific authority)
  - Water Replenishment District (ARC facility)



West Basin MWD – Edward C. Little WTP

## Summary: Alternative Delivery

#### **Potential benefits**

- ✓ Potential for schedule advancement
- ✓ Enhanced allocation of project risks
- ✓ Opportunities for Owner/Contractor collaboration
- ✓ Early pricing certainty

#### **Potential downsides**

- × Legislative action required to implement
- × Development of new MWD contract documents
- × Acquire and train staff

#### Recommended Actions

- Commence early-start to design process
  - Request Board funding for CIP work on Program
  - Identify suitable areas for early-start design work
  - Pursue outside funding for Program, as it becomes available, to support design activities
- Pursue alternative delivery approaches
  - Request C&L Committee to begin legislative development process
  - Identify potential alternative delivery approaches for consideration
  - Begin staff development process to support new methods

