



Engineering, Operations, & Technology Committee

Pure Water Southern California Program Update

Item 6b

July 7, 2025

Item 6b
PWSC
Program
Update

Agenda

- Environmental Planning/Public Engagement
- Member Agency/Program Partner Collaboration
- Program Funding
- CAMP4W Assessment
- Demonstration Testing
- Backbone Pipeline Sizing
- Next Steps

PWSC Program Update

Environmental Planning & Outreach

- CEQA
 - Released Draft EIR for public review (60-day review period ends July 14)
 - Public meetings held on May 28, June 12 & June 14
 - Final EIR certification anticipated early 2026
- SB 149 – CEQA Litigation Streamlining
 - Preparing administrative records
 - Planning to submit application in the Fall

Draft EIR Public Outreach

Engagement

- Public information meetings
- Community events
- Napolitano Innovation Center Tours
- Local outreach/engagement
- Collaboration with Member Agencies
- Partnerships with community-based organizations

Resources

- Dedicated webpage
- Multilingual materials (print/digital)
- “How to Participate” videos
- Social media
- Press release & newspaper ads



How to Participate Videos



Community Events



www.mwdh2o.com/purewaterDEIR

PWSC
Program
Update

Member Agency/Program Partner Collaboration

- Member Agency (MA) Term Sheets
 - MA workshops held on April 17 & June 17
 - Board workshop scheduled for July 22
 - Board action later in 2025
- Meeting with recharge basins working group
 - Basin alternatives and requirements
 - Groundwater monitoring
- Continued discussion with LACSD, Southern Nevada Water Authority & Central Arizona parties

PWSC Program Update

Program Funding

- State of California Grant
 - \$80 M direct grant
- WaterSMART
 - \$5 M federal grant
 - Submitted quarterly reports
 - Received \$3.5 M to date (\$168k for LACSD)
- LSWRP (Large-Scale Water Recycling Program)
 - \$125 M federal grant
 - Submitted initial report
 - Received \$17.4 M to date (\$3.6 M for LACSD)
 - Ongoing single audit

WIFIA Loan Considerations

- Large Water Infrastructure Up to 49% of project costs
- Low Interest Rate 5.12% for 35 yrs (May 2025)
- Interest Rate Reset One-time option to reduce rate
- Deferred Start of Payments 5-year deferred payment after project completion
- Flexible Structuring Back-loading available
- Long Term Up to 40 yrs; payoff within 35 yrs after completion
- Early Payment No penalty
- Rolling Two-Step Process:



CAMP4Water Assessment

- Guides water supply investments, programs & policies
- Starts with three major initiatives:
 - Pure Water Southern California
 - Sites Reservoir
 - Delta Conveyance
- Staggered assessment starting with PWSC
 - Preliminary assessment in July
 - Final assessment in November



Reliability

Resilience

Adaptability & Flexibility

Affordability

Environmental Co-Benefits

Equity

Demonstration Plant Operational Improvements

- **IPR Testing**
 - Continued baseline operations, monitoring and testing
 - Modifying second pass reverse osmosis (RO) system into a second RO train
- **Facility Upgrades**
 - Improved hazardous waste accumulation area
 - Assisted LACSD to install RO concentrate testing pilot system
- **DPR Testing Facility Planning**
 - Conducted value engineering
 - Finalizing equipment procurement specifications



New Hazardous Waste Cover



RO Concentrate Testing Pilot System

Regulatory Coordination

- Continued coordination with California Division of Drinking Water (DDW) and Regional Water Quality Control Board (RWQCB)
- Launched quarterly regulator meetings on April 30 to further regulatory dialogue and compliance oversight
- Held Independent Scientific Advisory Panel (ISAP) Workshop #9 on July 2, 2025
 - Sharing recent testing results & plans for next phase of testing
 - Reviewing DPR Pilot facility design



Regulator Meeting, April 30, 2025

Assessment of Backbone Pipeline Size Reduction

- **Current Concept**
 - 84-inch diameter
 - 150-mgd capacity
- **Reduction Option**
 - Reduce to 72-inch after Long Beach Service Connection (SC-3)
 - 120-mgd capacity to match downstream demands



Assessment of Backbone Pipeline Size Reduction


Current Concept: Maintain 150-mgd capacity (84-inch diameter)

Advantages	Disadvantages
<ul style="list-style-type: none">• More operational flexibility• Lower lifecycle cost (-\$200 M)• Lower energy cost (-\$5 M/yr)	<ul style="list-style-type: none">• Higher capital cost (+\$100 M)

Reduction Option: Reduce capacity to 72-inch diameter after SC-3

Advantages	Disadvantages
<ul style="list-style-type: none">• Less operational flexibility• Lower capital cost (-\$100 M)	<ul style="list-style-type: none">• Higher lifecycle cost (+\$200 M)• Higher energy cost (+\$5 M/yr)

Near-Term Program Schedule



Next Steps to Prepare for Board Decisions



