

Engineering & Operations Committee

Upper Feeder Expansion Joint Replacement

Item 7-2 August 15, 2022

Current Action

 Authorize the continuation of an emergency contract executed by the General Manager (Requires four-fifths vote of the Board)

Distribution System



August 15, 2022

Engineering & Operations Committee

Item # 7-2 Slide 3

Upper Feeder – Santa Ana River Crossing


- Multi-span bridge with steel trusses & concrete piers
- 9'-8" ID steel pipe

- Pipeline design flow: 750 cfs
- Pipeline internal pressure: 200 psi
- Bellows expansion joint installed in 2018



Bellows Expansion Joint Leak

- Discovered April 13, 2022
- Flow reduced
- Leak temporarily repaired April 21, 2022



Engineering & Operations Committee



August 15, 2022

Bellows Expansion Joint Inspection

- Bellows joint compromised; to be replaced with slip-type expansion joint
- No crack growth since mid-May
 - monitoring weekly
- Forensic analysis of bellows failure ongoing
- **Expansion Joint Replacement Urgency**
- Current flow limited to 525 cfs
- Unplanned shutdown & catastrophic failure risk
- Upper Feeder needed to support new drought actions & operational shifts to save SPW
- Bellows joint to be replaced by Metropolitanfabricated slip joint



Quagga Filters for Dewatering

August 15, 2022

Upper Feeder Shutdown

- Planned start date: 9/6/22; Duration: 15 days
- CRW filtered prior to release to Santa Ana River
- Weymouth Treatment Plant to use 100% SPW during the shutdown
 - Approximately 1,000 AF/day (varies by demand)
- Member Agencies receiving water from Weymouth & Diemer have been asked to go to no outdoor watering during shutdown
- Metropolitan is coordinating with Member Agencies on outreach & messaging
 - Social media, earned media, & press releases

Emergency Contract

- PCL is currently under an emergency time and materials contract to perform the work
 - Emergency declared June 8, 2022
 - GM awarded contract on June 28, 2022
 - Board authorized continuation of the emergency action to execute a no-bid contract for the expansion joint replacement on July 12, 2022
- Executed per Admin Code section 8122(b)
 - Monthly reporting to the Board required & continuation of contract activities determined by four-fifths vote
 - Board to ratify construction contract upon completion of construction activities

Contractor Scope of Work

- Removal of bridge structural members & restraining cage for pipe access
- Removal of bellows joint
- Installation of new slip-type joint
- Reinstallation of bridge structural members & restraining cage

> New Slip Joint Fabrication @ La Verne Shops

Metropolitan Completed Activities

- ✓ Completed slip joint fabrication & installation design packages
- ✓ Installed 4-inch tap near expansion joint to facilitate construction
- ✓ Procured slip joint flanges, hardware & accessories
- ✓ Installed 6-inch dewatering valve
- \checkmark Graded crane pad

Metropolitan Ongoing Activities

- Complete fabrication and assembly of new slip-type expansion joint
- Install new 36-inch accessway

Clearing and Grading for Crane Pad 6-inch Valve Installation




August 15, 2022

Item # 7-2 Slide 10

Alternatives Considered

- Board terminates emergency contract and awards competitively bid contract
 - Delays planned shutdown and start of construction to December 2022
 - Costs already incurred
 - Increased risk of catastrophic failure
- Selected option
 - Continue emergency contract with PCL
 Construction
 - Estimated start of on-site construction August 2022

Project Schedule



Board Options

• Option #1

Determine that there is a need to continue the emergency action of executing a no-bid contract for construction of pipe joint repairs on the Upper Feeder. (Requires four-fifths vote of the Board.)

• Option #2

Do not determine that there is a need to continue the emergency action.

Staff Recommendation

• Option #1

